

## **RESOLUTION No. 240813-1**

A resolution of the city council of the City of Leonard, Fannin County, Texas, to approve final pay application No. 3 for Atkins Bros. Equipment Co. in the amount of \$13,049.70 associated with the Community Development Block Grant project No. CDV21-0040 for work on the sewer line replacement project; and establishing an effective date.

WHEREAS, The City of Leonard (the "City") is a General Type A municipality located in Fannin County, Texas; and is governed by the City Council; and

WHEREAS, the City of Leonard has secured funding through the Texas Department of Agriculture's Community Development Block Grant, project No. CDV21-0040 for a sewer line replacement project; and

WHEREAS, the City Council has previously engaged Atkins Bros. Equipment Co. for work on the sewer line project, by acceptance of Resolution No. 240213-5 at an open duly noticed meeting; and

WHEREAS, the contractor, Atkins Bros. Equipment Co., has submitted a final payment application No. 3 for the retainage in the amount of \$13,049.70, and such application has been reviewed and approved by the city engineer;

NOW, THEREFORE, BE IT RESOLVED BY THE CITY COUNCIL OF THE CITY OF LEONARD, TEXAS, THAT:

<u>Section 1.</u> The City Council hereby approves the payment of application No. 3 in the amount of \$13,049.70 to Atkins Bros. Equipment Co. for work on the sewer line replacement project CDV21-0040.

**Section 2.** This Resolution shall become effective after the City Council's adoption.

ADOPTED this 13th day of August, 2024.

City of Leone

Michael Pye, Mayor

SIGNED:

ounty

ty Secretary

MONTHLY PAY REQUEST

Pay Application No. 3 Final Leonard- CDBG Sewer Line

PROJECT: Replacement Project

\$130,497.00

CONTRACTOR:

Atkins Bros. Equipment Company, Inc.

Substantial Completion Date:

Completion Date:

3516 Old Fort Worth Road

Midlothian, TX 76065

ESTIMATE PERIOD: 3/26/24-5/16/24

Contract is in Calendar Days

Contract amount:

Wildiaman, 170 10000			20111111112121100101201210110121				Contract to in Galorida Bayo			
972-775-7955							PERCENT C	OMPLETE:	100.00%	
ITEM	DESCRIPTION	CNTRACT	UNIT	PREV,	THIS	QTY	UNIT	PAY THIS	WORK COMP	
		QTY.	MEAS.	EST.QTY	EST.QTY.	TO DATE	PRICE	ESTIMATE	TO DATE	
1	Mobilization, Bonds, and Insurance	1	LS	1	<b>电影力设置</b>	1	\$ 5,000.00	0.00	5,000.00	
2	12" PVC Wastewater Main by Open Cut	661	LF	661		661	\$ 115.00	0.00	76,015.00	
3	Connect to Existing Service Lateral	2	EA	2		2	\$ 1,000.00	0.00	2,000.00	
4	Connect to Existing Wastewater Line	2	EA	2		2	\$ 1,000.00	0.00	2,000.00	
5	Remove Existing Manhole	1	EA	1		1	\$ 2,000.00	0.00	2,000.00	
6	4' Diameter Manhole	1	EA	1	670年117年	1	\$ 8,000.00	0.00	8,000.00	
7	4' Drop Diameter Manhole	2	EA	2		2	\$ 9,500.00	0.00	19,000.00	
8	Concrete Pavement Repair	86	SY	86		86	\$ 117.00	0.00	10,062.00	
9	Asphalt Pavement Repair	40	SY	40	<b>在</b> 列门是	40	\$ 115.00	0.00	4,600.00	
10	Trench Safety	660	LF	660	Managari	660	\$ 1.00	0.00	660.00	
11	Seeding, Fertilizer, and Erosion Control	660	LF	660		660	\$ 1.00	0.00	660.00	
12	Project Sign	1	EA	1		1	\$ 500.00	0.00	500.00	

WORK COMPLETED: MATERIAL ON HAND \$130,497.00 \$0.00 \$0.00 \$0.00 SUBTOTAL \$130,497.00 \$0.00 LESS 10% RETAINAGE: \$0.00 SUB-TOTAL: N/A \$130,497.00 LESS PREVIOUS PAYMENTS: N/A \$117,447.30 RELEASE OF RETAINAGE: \$0.00 \$0.00 DUE THIS ESTIMATE: \$0.00 \$13,049.70

DATE: 6/20/2024